MUNICIPAL CORPORATION OF GREATER MUMBAI

(Hydraulic Engineer's Department)

Public Diclosure I

Name of Functionary : Hydraulic Engineer

Functionary Code :49
(Rs.in thousand)

		ı	ı								(Rs.in thousand)
Sr.	Function Code	G.L.Code	Cost Centre	Discription of the work	Total contract	Budget	Cummulative	Expenditure	Expenditure	Expenditure	Remarks
No.			Code		cost	Estimate	expenditure	incurred during	incurred during	incurred during	
						2012-13	incurred upto	01.07.2012 to	01.10.2012 to	01.01.2013 to	
							Jun12 (during	30.09.2012	31.12.2012	31.03.2013	
1	2	3	4	5	6	7	8	9	10	11	12
				PISE ONGOING WORKS							
1	55105000000	504900206	1000493502	Design, fabrication, supply, installation, testing	52200	30000	25280	-	1330	-	07 Nos. pump delivered at
				& commissioning of Vertical Turbine pumps - 7							site, 2 Nos. of pump erected
				Nos. of sets for replacement of existing Stage-I							& commissioned.
				pumps at Pise Pumping Station.							
2	55105000000	504900444	1000493502	Replacement of Automatic Chlorine Absortion	5200	-	-	-	-	-	Work completed on
				System at Pre-Chlorination Plant, Pise.							14.02.2012
3	55105000000	504900564	1000493502	Power factor correction on H.T. side on Stage-	4700	4690	-	-	-	-	P.O. issued on 28/06/12.
				III Pise Pumping Station							Work is in progress.
4	55105000000	504900675	1000493502	Supply, commissioning of 100 KV line control	3600	3590	-	-	-	-	Work completed on
				panel - 03 Nos. having numerical type distance							01/08/2012
				protection and differential relays							
5	55105000000	504900676	1000493502	Supply & Installation of solar street light	900			-	-	-	Work completed on
				luminaries for Colony & Inspection Bunglow at							03/03/2012
				Pise Water Works							
6	55105000000	504900679	1000493502	Replacement of OLTC & NGR (Neutral Ground	11000	10990	-	-	-	-	Tenders are being re-invited
				Resistor) 7.5 MVA Transformer No.1 & No.II at							5th time
				100 KV Sub Station, Pise.							
7	55105000000	504900680	1000493502	Replacement of Mast Light and Post Top	500	490	-	-	392	-	Work completed on
				Lanterns luminaries with energy efficient fixtures							09/07/2012
				along with switchgear and cables at Pise Sub							
				Station.							

Sr.	Function Code	G.L.Code	Cost Centre	Discription of the work	Total contract	Budget	Cummulative	Expenditure	Expenditure	Expenditure	Remarks
No.			Code		cost	Estimate	expenditure	incurred during	incurred during	incurred during	
						2012-13	incurred upto	01.07.2012 to	01.10.2012 to	01.01.2013 to	
							Jun12 (during	30.09.2012	31.12.2012	31.03.2013	
1	2	3	4	5	6	7	8	9	10	11	12
8	55105000000	504900682	1000493502	Reconditioning of 4 Nos. of Auxiliary	500	10	-	-	-	-	Work completed on
				Transformer at Pise.							25/04/2011
9	55105000000	504900683	1000493502	Overhauling of E.O.T. Cranes 2T-02 Nos. at	1000	990	-	923	-	-	Work completed on
				Pre-Chlorination Plant, Pise and E.O.T. cranes							05/06/2012
				10T-02 Nos. at Pumping Station, Pise.							
10	55105000000	504900684	1000493502	Supply of 3 core x 500 sq.mm. Aluminium	1300	1290	-	1110	-	-	Work completed on
				armoured cable for replacement of colony							17/05/2012
				transformer cable at Pise Complex							
11	55105000000	504900685	1000493502	Design, manufacture, supply, testing,	4500	4490	-	3483	796	-	Work completed on
				installation & commissioning of 415V, 3 phase,							26/07/2012
				4 wire, 50Hz system switchboard for Stage-I at							
				Pise Pumping Station.							
12	55105000000	504900686	1000493502	Supply, erection & commissioning of lighting	900	10	-	-	-	-	Work completed on
				distribution boards along with voltage stabiliser							30/03/2012
				for Pise Pumping Station.							
13	55105000000	504900770	1000493701	Supply and installation of toe boards to hand	400	10	-	-	-	-	P.O. issued on 17/12/11 &
				railing as per recommendation of safety audit							work is in progress
				report at Pise Pumping Station.							
14	55105000000	504900771	1000493701	Supply, erection, testing and commissioning of	600	10	-	-	-	-	Work completed on
				battery charger for Stage-II Pise Pumping							29/03/2012
4.5	5540500000	504000777	400040075	Station	2222	4000					201 17/00/15
15	55105000000	504900772	1000493701	Retrofitting of main incomer and bus coupler of	2000	1990	-	-	-	-	P.O. issued on 17/03/12 &
				415 volts L.T. panel of Stage-III Pise Pumping							work is in progress.
40	FF40F00000	504000777	4000400701	Station Description Description	4000	4400					D.O. in insured at 0.5 look 40.0
16	55105000000	504900773	1000493701	Upgradation of existing Pump Monitoring	4200	4190	-	-	-	-	P.O.is issued on 25/06/12 &
				System for Pise Pumping Station.							work is in progress

Sr.	Function Code	G.L.Code	Cost Centre	Discription of the work	Total contract	Budget	Cummulative	Expenditure	Expenditure	Expenditure	Remarks
No.			Code		cost	Estimate	expenditure	incurred during	incurred during	incurred during	
						2012-13	incurred upto	01.07.2012 to	01.10.2012 to	01.01.2013 to	
							Jun12 (during	30.09.2012	31.12.2012	31.03.2013	
1	2	3	4	5	6	7	8	9	10	11	12
17	55105000000	410600500	1000493701	Supply and commissioning of FAX machine for	25		-	-	-	-	Work completed on
				Pise Head Works							21/01/2012
18	55105000000	410600300	1000493701	Supply and commissioning of Zerox machine for	100			-	-	-	Work completed on
				Pise Head Works							21/01/2012
19	55105000000	504900775	1000493701	Supply of spares for Chlorinators, Ejectors, RVR	1000	990	-	-	520	-	Work completed 13/08/2012
				and pump of Pre-Chlorination Plant, Pise							
20	55105000000	504900776	1000493701	Supply of electrochemical sensors at Pre-	1800	10		-	-	-	Work completed ON
				Chlorination Plant, Pise							17/03/2012
21	55105000000	504900777	1000493701	Replacement of EPABX and Public Address	1500	1490	-	-	-	-	Work is deferred
				System at Pise Water Works							
22	55105000000	504900778	1000493701	Replacement of L.T. panel (40 cubicle) at Pre-	8500	8490	-	-	-	-	P.O.is issued on 19/06/12 &
				Chlorination Plant, Pise							work is in progress
23	55105000000	504900779	1000493701	Purchase of 2.5 KVA Inverter cum UPS system	200	150	-	60	-	-	Work completed on
				for Pre-Chlorination Plant, Pise							16/06/2012
24	55105000000	504900780	1000493701	Purchase of furniture for administrative office,	150	140	-	-	-	-	Old furniture received from
				Pise (steel cupboard - 5 Nos. computer table -							Head Office, hence
				5 Nos. etc.)							procurement of new furniture
											is cancelled.
25	55105000000	504900781	1000493701	Fabrication of platform above 100 KV GOD	2700	2690	-	-	-	-	P.O.is issued on
				structure with railing and ladder at 100 KV Sub							27/09/2012. Work is in
				Station, Pise							progress.
26	55105000000	504900782	1000493701	Replacement of 150 KVA Auxiliary Transformer	1000	990	-	-	-	-	Tenders are being reinvited
				at Pise Colony.							
27	55105000000	504900783	1000493701	Purchase of 1250 litres per hr. capacity	350	340	-	-	-	-	Tenders are being reinvited
				transformer oil filter machine							

Sr.	Function Code	G.L.Code	Cost Centre	Discription of the work	Total contract	Budget	Cummulative	Expenditure	Expenditure	Expenditure	Remarks
No.			Code		cost	Estimate	expenditure	incurred during	incurred during	incurred during	
						2012-13	incurred upto	01.07.2012 to	01.10.2012 to	01.01.2013 to	
							Jun12 (during	30.09.2012	31.12.2012	31.03.2013	
1	2	3	4	5	6	7	8	9	10	11	12
28	55105000000	504900784	1000493701	Laying of 125 sq.mm. cable 3 1/2 core from	900	890	-	-	-	-	P.O. is issued on
				Pumping Station to Inspection Bunglow							27/09/2012. Work is in
											progress.
				PISE NEW WORKS							
1	55105000000	410800500	1000493502	Construction of Toilet Block at Pise Pumping	750	750	743	-	-	-	Work completed
				Station							28/03/2011. Work taken
											under New Works for making
2	55105000000	410800510	1000493502	Supply of portable Security Chowky at Pise	125	125	108	-	_	-	Work completed
				Pumping Station.							28/03/2011. Work taken
											under New Works for making